



Current Bond Projects - Maire Elementary

Exterior

- Window lintels being replaced, Cadieux side
- Exterior site cameras being installed





Current Bond Projects - Maire Elementary



Boilers and Piping

- Hydronic hot water piping installed in first floor corridor ceiling and classroom ceilings
- Steam boilers removed
- Energy efficient hydronic boilers being installed





Current Bond Projects - Maire Elementary

Restrooms

- Demolition complete
- Rough plumbing has started
- Cement wall board being installed





Current Bond Projects - Maire Elementary



Classrooms

- Chalkboards and tack boards removed
- Walls being prepared for new white and tack boards
- Flooring removed
- LED lighting and ceiling fan installations have begun





Current Bond Projects - Maire Elementary



Media Center/Library

- Flooring removed
- Ceiling being framed





Current Bond Projects - GP North



Counseling/Security Area

- Drywall framing 95% complete
- Hollow metal door frame install 80% complete
- Overhead ductwork 95% complete
- Electrical in wall rough-in 60% complete
- Drywall installation began July 21





Current Bond Projects - GP North



Administration Area

- Demolition complete
- All known ACM removed
- Framing and overhead work to begin



Current Bond Projects - GP North



Restrooms

- Metal partition wall framing 70% complete
- Mechanical and electrical rough-in for fixtures complete
- Tile work began July 21





Current Bond Projects - GP North



Classrooms

- Ceiling grid began July 21, followed by light fixtures



Current Bond Projects - Brownell



Exterior

- Parking lot prepared for underground retention piping
- New sidewalks formed for concrete pours





Current Bond Projects - Brownell



Classrooms

- Chalkboards and tack boards removed
- Walls being prepared for new white tack boards



Current Bond Projects - Brownell



Boilers

- Boilers delivered, placed and being prepared for connection



Current Bond Projects - Brownell



Secure Vestibule

- Secure vestibule rough frame
- Administration area ceiling and flooring removed





Current Bond Projects - Richard Elementary



Exterior

- Fire escape removed
- New dumpster enclosure
- Secure vestibule plaza being prepared
- Coal pit roof removed





Current Bond Projects - Richard Elementary



Secure Vestibule

- Rough framed
- Drywall installation





Current Bond Projects - Richard Elementary



Classrooms

- Millwork installations
- LED lighting and fans being installed
- Flooring removed and prepared for new flooring





Current Bond Projects - Richard Elementary

Corridors

- Ceiling tiles removed
- LED light fixtures being installed

